



COMPLETION REPORT

1	Name of the Work	Improvements to road and drains at Kaveri Layout Adarshanagara Shettyhalli in ward no.12 Shettyhalli Sub Division		
2	Sanctioned Estimate No. and date	BBMP/CE/DZ/TS/21/17-18 dated: 21.07.2017		
3	Head of Account which is chargeable	P3158 (Job Code 012-17-000027)		
4	Instrument Order No. and date	EE/DD/WO/148/17-18 dated: 22.07.2017		
5	Name of Contractor	M/s Technical Manage (West), KRIDL		
6	Time Stipulated for Completion of Work	90 days		
b	Delay in Execution of Work	240 days		
7	Measurement recorded in	MB No. 4907/16-17 Page No. 490634-490639		
8	Check Measurement of the Asst	—		
9	Name of the office/official in charge of the work	—		
10	a) Asst. Eng/Junior Engineer	Suresh Devathraj, AE		
	b) Asst. Executive Engineer	Jayalingappa .B.L, AEE		
Sanctioned Estimated Amount		Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 50.00 Lakhs		49,52,397.70	-	-

Certificate

1. Certified that the above work has been executed by the contractor satisfactory.
2. Certified that the above has been completed with _____ days delay.
3. Certified that the contractor has delayed and completed the work for which necessary fine recovered/exempted due to BWSSB Cauvery water supply pipe line.


Assistant Engineer
Ward no.12


Asst. Executive Engineer
Shettyhalli sub division


Executive Engineer
Dasarahalli Division